



Cambois Connection – Onshore Scheme

Environmental Statement Volume 3

Technical Appendix 14.3: Air Quality Mitigation Measures



Cambois Connection Onshore Scheme

Technical Appendix 14.3: Air Quality Mitigation Measures

SSE Renewable Developments UK Ltd

Prepared by:

SLR Consulting Limited

Studio 305, Maling Exchange, Hoults Yard, Walker Road, Newcastle upon Tyne, NE6 2HL

SLR Project No.: 404.000041.00001

23 October 2023

Revision: A01

Revision Record

Revision	Date	Prepared By	Checked By	Authorised By
R01	14 August 2023	Jamie Munro	Jack Hughes	Susie Playford
R02	10 October 2023	Jamie Munro	Susie Playford	Susie Playford
A01	23 October 2023	Jack Hughes	Susie Playford	Susie Playford

Basis of Report

This document has been prepared by SLR Consulting Limited (SLR) with reasonable skill, care and diligence, and taking account of the timescales and resources devoted to it by agreement with SSE Renewable Developments UK Ltd (the Client) as part or all of the services it has been appointed by the Client to carry out. It is subject to the terms and conditions of that appointment.

SLR shall not be liable for the use of or reliance on any information, advice, recommendations and opinions in this document for any purpose by any person other than the Client. Reliance may be granted to a third party only in the event that SLR and the third party have executed a reliance agreement or collateral warranty.

Information reported herein may be based on the interpretation of public domain data collected by SLR, and/or information supplied by the Client and/or its other advisors and associates. These data have been accepted in good faith as being accurate and valid.

The copyright and intellectual property in all drawings, reports, specifications, bills of quantities, calculations and other information set out in this report remain vested in SLR unless the terms of appointment state otherwise.

This document may contain information of a specialised and/or highly technical nature and the Client is advised to seek clarification on any elements which may be unclear to it.

Information, advice, recommendations and opinions in this document should only be relied upon in the context of the whole document and any documents referenced explicitly herein and should then only be used within the context of the appointment.



Table of Contents

Basis of Report	i
1.0 Introduction	1
1.1 Overview	1
1.2 Purpose of this Report.....	1
2.0 Construction Dust Mitigation Measures	1
3.0 NRMM Controls	4

Tables in Text

Table 1-1: Construction Dust Mitigation Measures	2
--	---



1.0 Introduction

1.1 Overview

Berwick Bank Wind Farm Limited (BBWFL) is a wholly owned subsidiary of SSE Renewables (SSER) (hereafter referred to as ‘the Applicant’). The Applicant is proposing the development of Offshore Export Cables, Onshore Export Cables, an Onshore Converter Station and associated grid connection at Blyth in Northumberland, known as the ‘Cambois Connection’ (‘the ‘Project’). The onshore components of the Project, landward of Mean Low Water Springs (MLWS) comprise the Onshore Scheme.

The purpose of this infrastructure is to facilitate the export of green energy from the generation assets associated with the Berwick Bank Wind Farm (BBWF), located in the outer Firth of Forth. A separate application for developing a grid connection to Branxton, East Lothian, has been included as part of the Applicant’s application for consent for BBWF, currently being determined separately¹. The Project will enable the BBWF to reach full generating capacity by 2030.

The Project comprises two distinct proposals, or ‘Schemes’, which will require three separate consents. For the Onshore Scheme (all activities and infrastructure landward of MLWS) consent will be sought via an outline planning application to Northumberland County Council (NCC) as the local planning authority (LPA) under Section 57 of the Town and Country Planning Act 1990.

The offshore components of the Project seaward of Mean High Water Springs (MHWS) (‘the Marine Scheme’) are located within both Scottish and English waters. In Scotland, the Marine Scheme is entirely within offshore waters (i.e., between the 12 nautical miles (nm) limit and the Scottish Exclusive Economic Zone). In England, the Marine Scheme is within offshore waters and inshore waters.

The Onshore Scheme is located at Cambois, Blyth, south of the River Wansbeck and north of the River Blyth and encompasses around 188 ha of land.

The red line boundary for this area (hereafter referred to as ‘the Site’) is shown on Figure 1.2 and the Indicative Zones of Infrastructure are shown on Figure 5.1 (volume 4).

1.2 Purpose of this Report

This technical appendix supports volume 2, chapter 14: Air Quality of the Onshore Scheme ES and should be read in conjunction with this chapter.

The air quality control measures and mitigation included herein will be included as part of the Construction Environmental Management Plan (CEMP). The CEMP will be developed for the proposed onshore construction activities which will adhere to construction industry good practice guidance for control measures and dust management.

2.0 Construction Dust Mitigation Measures

Following the outcomes of the construction dust assessment presented within volume 2, chapter 14: Air Quality, proportionate mitigation, as recommended by the Institute of Air

¹ BBWF is subject to a separate consenting process. An application for consent under Section 36 of the Electricity Act 1989 (as amended) was submitted to MD-LOT and accepted in December 2022. The Branxton onshore infrastructure is subject to a separate planning application submitted to East Lothian Council and accepted in March 2023.



Quality Management (IAQM) (IAQM, 2016) is proposed in order to minimise, or where possible remove potential impacts.

The measures are grouped into those which are highly recommended and those which are desirable.

Table 2-1 details the extent of controls which may be required to ameliorate impacts associated with dust / particle matter (PM₁₀) generated from construction activities. These measures derive from IAQM guidance (IAQM, 2016), but have been refined according to proposed construction activities/ logistics to make them site specific.

Following effective implementation, residual effects associated with construction dust/ PM₁₀ are considered to be not significant.

Table 2-1: Construction Dust Mitigation Measures

Site Application	Mitigation Measures
Highly Recommended	
Communications	Develop and implement a stakeholder communications plan that includes community engagement before work commences on Site.
	Display the name and contact details of person(s) accountable for air quality and dust issues on the Site boundary. This may be the environment manager/engineer or the site manager.
	Display the head or regional office contact information.
	Develop and implement a Dust Management Plan (DMP), which may include measures to control other emissions, approved by the Local Authority. The level of detail will depend on the risk, and should include as a minimum the highly recommended measures in this document. The desirable measures should be included as appropriate for the Site.
Construction	Ensure sand and other aggregates are stored in bunded areas and are not allowed to dry out, unless this is required for a particular process, in which case ensure that appropriate additional control measures are in place.
	Avoid scabbling (roughening of concrete surfaces) if possible.
	Ensure bulk cement and other fine powder materials are delivered in enclosed tankers and stored in silos with suitable emission control systems to prevent escape of material and overfilling during delivery.
Earthworks	Re-vegetate earthworks and exposed areas / soil stockpiles to stabilise surfaces as soon as practicable.
	Use Hessian, mulches or tackifiers where it is not possible to re-vegetate or cover with topsoil, as soon as practicable.
	Only remove the cover in small areas during work and not all at once.
Monitoring	Undertake daily on-site and off-site inspection, where receptors (including roads) are nearby, to monitor dust, record inspection results, and make the log available to the local authority when asked. This should include regular dust soiling checks of surfaces such as street furniture, cars and windowsills within 100m of Site boundary, with cleaning to be provided if necessary.
	Carry out regular site inspections to monitor compliance with the DMP, record inspection results, and make an inspection log available to the local authority when asked.
	Increase the frequency of site inspections by the person accountable for air quality and dust issues on site when activities with a high potential to produce dust are being carried out and during prolonged dry or windy conditions.



Site Application	Mitigation Measures
	<p>Agree dust deposition, dust flux, or real-time PM₁₀ continuous monitoring locations with Northumberland County Council (NCC). Where possible commence baseline monitoring at least three months before work commences on site or, if it a large site, before work on a phase commences. Further guidance is provided by IAQM on monitoring during demolition, earthworks and construction.</p>
<p>Operating Vehicle / Machinery and Sustainable Travel</p>	<p>Ensure all vehicles switch off engines when stationary – no idling vehicles.</p>
	<p>Avoid the use of diesel or petrol powered generators and use mains electricity or battery powered equipment where practicable.</p>
	<p>Impose and signpost a maximum-speed-limit of 15 mph on surfaced and 10 mph on unsurfaced haul roads and work areas (if long haul routes are required these speeds may be increased with suitable additional control measures provided, subject to the approval of the nominated undertaker and with the agreement of the local authority, where appropriate).</p>
	<p>Produce a Construction Logistics Plan to manage the sustainable delivery of goods and materials.</p>
	<p>Implement a Travel Plan that supports and encourages sustainable travel (public transport, cycling, walking, and car-sharing).</p>
<p>Operations</p>	<p>Only use cutting, grinding or sawing equipment fitted or in conjunction with suitable dust suppression techniques such as water sprays or local extraction, e.g., suitable local exhaust ventilation systems.</p>
	<p>Ensure an adequate water supply on the site for effective dust/particulate matter suppression/mitigation, using non-potable water where possible and appropriate.</p>
	<p>Use enclosed chutes and conveyors and covered skips.</p>
	<p>Minimise drop heights from conveyors, loading shovels, hoppers and other loading or handling equipment and use fine water sprays on such equipment wherever appropriate.</p>
	<p>Ensure equipment is readily available on site to clean any dry spillages, and clean up spillages as soon as reasonably practicable after the event using wet cleaning methods.</p>
<p>Preparing and Maintaining the Site</p>	<p>Plan site layout so that machinery and dust causing activities are located away from receptors, as far as is possible.</p>
	<p>Erect solid screens or barriers around dusty activities or the Site boundary that are at least as high as any stockpiles on site.</p>
	<p>Fully enclose site or specific operations where there is a high potential for dust production and the Site is active for an extensive period.</p>
	<p>Avoid site runoff of water or mud.</p>
	<p>Keep site fencing, barriers and scaffolding clean using wet methods.</p>
	<p>Remove materials that have a potential to produce dust from site as soon as possible, unless being re-used on site. If they are being re-used on-site cover as described below.</p>
	<p>Cover, seed or fence stockpiles to prevent wind whipping.</p>
<p>Site Management</p>	<p>Record all dust and air quality complaints, identify cause(s), take appropriate measures to reduce emissions in a timely manner, and record the measures taken.</p>
	<p>Make the complaints log available to the local authority when asked.</p>



Site Application	Mitigation Measures
	Record any exceptional incidents that cause dust and/or air emissions, either on- or offsite, and the action taken to resolve the situation in the logbook.
	Hold regular liaison meetings with other high risk construction sites within 500 m of the Site boundary, to ensure plans are co-ordinated and dust and particulate matter emissions are minimised. It is important to understand the interactions of the off-site transport deliveries which might be using the same strategic road network routes.
Trackout	Use water-assisted dust sweeper(s) on the access and local roads, to remove, as necessary, any material tracked out of the site. This may require the sweeper being continuously in use.
	Avoid dry sweeping of large areas.
	Ensure vehicles entering and leaving sites are covered to prevent escape of materials during transport.
	Inspect on-site haul routes for integrity and instigate necessary repairs to the surface as soon as reasonably practicable.
	Record all inspections of haul routes and any subsequent action in a site logbook.
	Install hard surfaced haul routes, which are regularly damped down with fixed or mobile sprinkler systems, or mobile water bowsers and regularly cleaned.
	Implement a wheel washing system (with rumble grids to dislodge accumulated dust and mud prior to leaving the site where reasonably practicable).
	Ensure there is an adequate area of hard surfaced road between the wheel wash facility and the site exit, wherever site size and layout permits.
	Access gates to be located at least 10 m from receptors where possible.
Waste Management	Avoid bonfires and burning of waste materials.
Desirable	
Construction	For smaller supplies of fine power materials ensure bags are sealed after use and stored appropriately to prevent dust.

3.0 NRMM Controls

Proportionate mitigation, as recommended by relevant guidance is proposed in order to minimise, or where possible remove potential impacts associated with Non-Road Mobile Machinery (NRMM). It is acknowledged that a number of these measures are presented in Table 2-1– as are effective in controlling dust/PM₁₀ generated by construction activities and NRMM emissions. The measures include:

- Plan site layout so that NRMM are located away from receptors, as far as is possible;
- Ensure all vehicles switch off engines when stationary – no idling vehicles;
- Avoid the use of diesel or petrol powered generators and use mains electricity or battery powered equipment where practicable;
- Impose and signpost a maximum-speed-limit of 15 mph on surfaced and 10 mph on unsurfaced haul roads and work areas (if long haul routes are required these speeds may be increased with suitable additional control measures provided, subject to the approval of the nominated undertaker and with the agreement of the local authority, where appropriate);



- Produce a Construction Logistics Plan to manage the sustainable delivery of goods and materials;
- Ensure all equipment complies with the latest (Stage V) emission standards or has suitable dispensation; and
- Where feasible, ensure further abatement plant is installed on NRMM equipment, e.g., Diesel Particulate Filters (DPFs).

As per Defra's Local Air Quality Management (LAQM).TG(22), following application of the above controls, impacts associated with NRMM emissions on sensitive receptors are unlikely to be significant. Furthermore, impacts associated with NRMM emissions are believed to be temporary (given the nature of construction works), with no long-term deterioration of conditions.



